



Grant All-Detail Report Disaster Relief 2015

Grant Title - 2014 - Minnesota Flood Relief Grant (Blue Earth County SWCD)

Grant ID - P15-6812

Organization - Blue Earth County SWCD

Grant Awarded Amount	\$150,000.00	Grant Execution Date	3/27/2015
Required Match Amount	\$0.00	Grant End Date	12/31/2017
Required Match %	0%	Grant Day To Day Contact	Jerad Bach

Budget Summary

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$113,950.00	\$45,137.13	\$104,862.87
Total Match Amount	\$4,860.50	\$4,860.50	\$0.00
Total Other Funds	\$0.00	\$0.00	\$0.00
Total	\$118,810.50	\$49,997.63	\$104,862.87

**Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.*

Budget Details

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Match
2014 Flood Relief Grant Technical Assistance	Administration /Coordination	Current State Grant	2014 - Minnesota Flood Relief Grant (Blue Earth County SWCD)..	\$25,000.00	\$5,214.33	1/25/2017	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Match
FR14-1FY15 Holtmeier Construction, Inc.	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant (Blue Earth County SWCD)..	\$15,000.00	\$15,000.00	6/9/2016	N
FR14-1FY15 Holtmeier Construction, Inc.	Agricultural Practices	Landowner Fund	2014 Flood Grant Landowner Match	\$4,860.50	\$4,860.50	6/9/2016	Y
FR14-2FY15 Darwin Peterson	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant (Blue Earth County SWCD)..	\$25,000.00	\$24,922.80	7/7/2016	N
FR14-3FY15 Steve Young	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant (Blue Earth County SWCD)..	\$12,650.00			N
FR14-4FY15 Brian Wallace	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant (Blue Earth County SWCD)..	\$13,800.00			N
FR14-5FY15 Renee Rollings	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant (Blue Earth County SWCD)..	\$22,500.00			N

Activity Details Summary

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
410 - Grade Stabilization Structure	2	1	1 COUNT	0 COUNT
638 - Water and Sediment Control Basin	1	1	24.7 AC	0 AC
410 - Grade Stabilization Structure	3	3	3 COUNT	3 COUNT
587 - Structure for Water Control	1	1	200 LINEAR FEET	200 LINEAR FEET

Proposed Activity Indicators

Activity Name	Indicator Name	Value & Units	Waterbody	Calculation Tool	Comments
---------------	----------------	---------------	-----------	------------------	----------

Final Indicators Summary

Indicator Name	Total Value	Unit
SEDIMENT (TSS)	36.69	TONS/YR
PHOSPHORUS (EST. REDUCTION)	42.19	LBS/YR
SOIL (EST. SAVINGS)	36.69	TONS/YR

Grant Activity

Grant Activity - 2014 Flood Relief Grant Technical Assistance

Description	<p>SWCD Staff will help coordinate the projects from grant administration to project completion. This includes landowner contracts, dealing with project designers, contractors, initial project site visits, project surveys, designs, construction oversight, and grant reporting.</p> <p>The SWCD will involve the SC TSA and Private Consultants as needed to complete the conservation projects. 7 projects have been identified as needing financial assistance with this flood request.</p>	
Category	ADMINISTRATION/COORDINATION	
Start Date	31-Mar-15	End Date
Has Rates and Hours?	Yes	
Actual Results	<p>SWCD Staff helped coordinate the projects from landowner interest to project completion. This included landowner contracts, dealing with project designers, contractors, construction oversight, and grant reporting.</p> <p>Currently there are 7 projects identified, of which 2 are completed, 3 have contracts and funding encumbered and 2 have had preliminary site visits as cost share contracts are being drawn up.</p> <p>SWCD Staff time was billed out as follows:</p> <p>4/1/16 – 12/31/16</p> <p>Jerad Bach – 3.5 hours @ \$47.99/hr = \$167.97</p> <p>Tina Warta – 45.5 hours @ 29.98/hr = \$1,364.09</p> <p>Total = \$1,532.06</p> <p>Engineering Services Billed:</p> <p>Holtmeier FR14-1FY15</p> <p>South Central TSA Engineering Services Bill - \$1,408.23</p> <p>Peterson FR14-2FY15</p> <p>South Central TSA Engineering Services Bill - \$2,274.04</p> <p>Total = \$3,682.27</p> <p>Total Grant Category = \$5,214.33</p>	

Grant Activity - FR14-1FY15 Holtmeier Construction, Inc.			
Description	The repair of 3 Grade Stabilization Structures on a ravine that were damaged in the 2014 Flood event. We plan to repair the damage to the existing structures with only slight design modifications.		
Category	AGRICULTURAL PRACTICES		
Start Date	10-Sep-15	End Date	09-Jun-16
Has Rates and Hours?	No		
Actual Results	3 Grade Stabilization Structures were surveyed, designed and installed. This project was a repair from 2014 flood damage.		

Activity Action - FR14-1FY15 Holtmeier Construction, Inc.			
Practice	410 - Grade Stabilization Structure	Count of Activities	3
Description	3 Grade Stabilization Structures were surveyed, designed and installed. This project was a repair from 2014 flood damage.		
Proposed Size / Units	3.00 COUNT	Lifespan	10 Years
Actual Size/Units	3.00 COUNT	Installed Date	9-Jun-16
Mapped Activities	3 Point(s)		

Final Indicator for FR14-1FY15 Holtmeier Construction, Inc.			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	26.21
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Maple River		
Final Indicator for FR14-1FY15 Holtmeier Construction, Inc.			
Indicator Name	SOIL (EST. SAVINGS)	Value	22.79
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Maple River		
Final Indicator for FR14-1FY15 Holtmeier Construction, Inc.			
Indicator Name	SEDIMENT (TSS)	Value	22.79
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Maple River		

Grant Activity - FR14-2FY15 Darwin Peterson

Description	The repair of a 200 LF Water Control Structure next to Ballantyne Lake was damaged in the 2014 Flood event. We plan to repair the damage to the existing structure with a new design.		
Category	AGRICULTURAL PRACTICES		
Start Date	4-Jun-15	End Date	07-Jul-16
Has Rates and Hours?	No		
Actual Results	A Structure for Water Control was surveyed, designed and installed. This project repaired a 200 LF Water Control Structure next to Ballantyne Lake.		

Activity Action - FR14-2FY15 Darwin Peterson

Practice	587 - Structure for Water Control	Count of Activities	1
Description	A Structure for Water Control was surveyed, designed and installed. This project repaired a 200 LF Water Control Structure next to Ballantyne Lake.		
Proposed Size / Units	200.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	200.00 LINEAR FEET	Installed Date	7-Jul-16
Mapped Activities	1 Point(s)		

Final Indicator for FR14-2FY15 Darwin Peterson

Indicator Name	SEDIMENT (TSS)	Value	13.90
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Middle Minnesota		

Final Indicator for FR14-2FY15 Darwin Peterson

Indicator Name	SOIL (EST. SAVINGS)	Value	13.90
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Middle Minnesota		

Final Indicator for FR14-2FY15 Darwin Peterson

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	15.98
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Middle Minnesota		

Grant Activity - FR14-3FY15 Steve Young

Description	The repair of a Grade Stabilization Structure next to a ravine was damaged in the 2014 Flood event. We plan to repair the damage to the existing structure with a new design.		
Category	AGRICULTURAL PRACTICES		
Start Date	4-Aug-16	End Date	
Has Rates and Hours?	No		
Actual Results	Project is being coordinated by District staff. A design has been completed by South Central TSA. Fall 2016 weather conditions didn't cooperate so the project construction was pushed to 2017.		

Activity Action - Steve Young FR14-3FY15

Practice	410 - Grade Stabilization Structure	Count of Activities	1
Description			
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	COUNT	Installed Date	
Mapped Activities	1 Point(s)		

Grant Activity - FR14-4FY15 Brian Wallace

Description	The repair of a Water and Sediment Control Structure next to a ravine system that outlets in Perch Creek was damaged in the 2014 Flood event. We plan to repair the damage to the existing structure with a new design.		
Category	AGRICULTURAL PRACTICES		
Start Date	4-Aug-16	End Date	
Has Rates and Hours?	No		
Actual Results	Project is being coordinated by District staff. A design has been completed by South Central TSA. Fall 2016 weather conditions didn't cooperate so project construction was pushed to 2017.		

Activity Action - Brian Wallace FR14-4FY15			
Practice	638 - Water and Sediment Control Basin	Count of Activities	1
Description			
Proposed Size / Units	24.70 AC	Lifespan	10 Years
Actual Size/Units	AC	Installed Date	
Mapped Activities	1 Point(s)		

Grant Activity - FR14-5FY15 Renee Rollings			
Description	The repair of a Grade Stabilization Structure next to a ravine system that outlets into the Watonwan River was damaged in the 2014 Flood event. We plan to repair the damage to the existing structure with a new design.		
Category	AGRICULTURAL PRACTICES		
Start Date	4-Aug-16	End Date	
Has Rates and Hours?	No		
Actual Results	Project is being coordinated by District staff. A design has been completed by South Central TSA. Fall 2016 weather conditions didn't cooperate so project construction was pushed to 2017.		

Activity Action - Renee Rollings FR14-5FY16			
Practice	410 - Grade Stabilization Structure	Count of Activities	1
Description			
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	COUNT	Installed Date	
Mapped Activities	1 Point(s)		

Grant Attachments

Document Name	Document Type	Description
2014 DR-4182 Flood Relief	Grant Agreement	2014 DR-4182 Flood Relief - Blue Earth County SWCD
2014 DR-4182 Flood Relief executed	Grant Agreement	2014 DR-4182 Flood Relief - Blue Earth County SWCD
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/22/2016
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/04/2016

